



Uttarakhand Electricity Regulatory Commission

'Vidyut Niyamak Bhawan',
Near ISBT, PO- Majra, Dehradun-248171

PH. 0135-2641115 FAX- 2641314 Website www.uerc.gov.in E-mail- uttaranchalerc@rediffmail.com

No. UERC/6/TF-286/15-16/2016/1782

Date: 29 Feb., 2016

To,

Managing Director,
Power Transmission Corporation of Uttarakhand Ltd.,
Vidyut Bhawan, Near I.S.B.T. Crossing,
Saharanpur Road, Majra,
Dehradun-248002

Sub.: Power Transmission Corporation of Uttarakhand Limited's Petition for True up for FY 2014-15, Annual Performance Review for FY 2015-16 and Multi Year Tariff for the Control Period FY 2016-17 to FY 2018-19.

Sir,

This is with reference to your Petition on the above-mentioned subject. In this regard, certain additional deficiencies/shortcomings have been observed which are enclosed as Annexure-A. You are required to submit your reply on the same latest by 08.03.2016 in seven copies alongwith the soft copy of the reply accompanied with an affidavit.

Encl. as above

Yours sincerely,

(Neeraj Sati)
Secretary
७८

Power Transmission Corporation of Uttarakhand Ltd. (PTCUL) MYT Petition for the Control Period from FY 2016-17 to FY 2018-19 in accordance with UERC (Terms and Conditions for Determination of Multi Year Tariff) Regulations, 2015

Additional Information requirement for analysis of the Petition

1. Petitioner at Annexure-4 of the reply dated 10.02.2016 submitted the details of projects/ works under REC-II Scheme. During the analysis of the information, it is observed that there is delay of more than a year in the commissioning of the most of the assets. In this regard, Petitioner is required to submit the detailed reasons for time overrun for each asset mentioned in the **Annexure-1**.

S. No.	Name of Project	Date of floating of tender for the work	Date of execution	Date of start of work	Date of completion of work	Period allowed in contract for completion of project (in months)	Period taken in completion of project	Time over run in completion of project
1	2	3	4	5	6	8	9	10
1	LILO 132 kV Rishikesh-Srinagar Line at 132 kV Substation Srinagar-II	12-04-05	26-10-05	26-10-05	27-06-13	18	7 years 8 months	6 year 2 months
2	4 Nos. 132 kV Bays at Kotdwar 132 kV Grid S/s.	02-05-05	02-08-05	Not Given	21-09-06	6	1 year 1 month	6 months
3	Construction of 132 kV Substation Laksar	11-04-05	07-12-05	01-03-05	26-07-07	6	2 years 4 months	1 yr 10 months
4	LILO of 132 kV Roorkee-Nehtaur-II Line for 132 kV S/s Laksar	12-04-05	12-08-05	12-08-05	18-07-07	6	1 year 11 months	1 yr 5 months
5	LILO of 132 kV Kashipur-Jaspur Line at 400 kV S/S Kashipur	12-04-05	17-11-05	01-03-06	28-03-07	6	1 year	6 months
6	LILO of 132 kV Kashipur-Ramnagar Line at 400 kV Substation Kashipur	12-04-05	17-11-05	01-03-06	14-07-07	6	1 yr 4 months	10 months
7	132 kV Line S/C Line on D/C Towers from 400 kV S/s Kashipur to Bazpur	Not Available	03-12-05	28-12-06	17-01-10	18	3 year 1 months	1 year 7 months
8	220 kV D/C Line from Kashipur - Barhani	09-09-04	29-01-05	28-01-05	01-01-11	12	5 Years 11 months	5 years (approx.)
9	220 kV Line from Barhani-Pantnagar	09-09-04	29-01-05	28-01-05	01-01-11	12	5 Years 11 months	5 years (approx.)
10	LILO of 132 kV Dohna-Khatima line for 132 kV Substation Sitarganj	12-04-05	17-11-05	15-09-05	25-08-07	6	2 years	1 year 6 months
11	LILO of 132 kV Kicha-Pantnagar Line at Rudrapur 132 kV S/s	12-04-05	17-11-05	17-11-05	15-08-06	6	9 months	3 months
12	Increasing Capacity of 132/66/33 kV Substation Haldwani	07-03-05	10.04.2006 (Supply) 29.12.2006 (Erection)	10-04-06	28-08-06	6	2 year 7 months	2 year 1 months
13	Construction of 132 kV Bays at Ranikhet	02-06-11	12-08-11	18-08-11	24-09-12	6	1 year 1 months	6 months 24 days
14	Construction of 132 kV Bays at Pithoragarh	30-06-09	09-04-10	18-05-10	03-04-11	6	10 months 3 days	4 month 3 days